



Date: _____

Name of Applicant: _____

Contact Number: _____

Address for Installation: _____



REQUIREMENTS

Sewer lateral material should be at least SDR 35 PVC. No Fernco fittings will be allowed.

Cleanouts should be installed within 5' of foundation of structure the lateral services.

All laterals are required to have a minimum 3-foot fall from the lowest drain in the house to the mainline.

Should the lateral replacement go into the street or alley, replacement of like excavated materials is required.

In the space below, please note the existing materials and the replacement materials; as well as if this is a full or partial replacement and the amount of feet to be replaced.

Existing Materials

Cast Iron	<input type="text"/>
Orangeburg	<input type="text"/>
PVC	<input type="text"/>
Other:	

Replacement Materials

SDR 35 PVC	<input type="text"/>
Schedule 40 PVC	<input type="text"/>
Other:	

Amount Replaced

Full	<input type="text"/>
Partial	<input type="text"/>
Amount of Lateral	<input type="text"/>

Description of work to be completed:

Prior to covering the area an inspection is required. Please call 618.624.4500, Ext. 3 by 2:30 pm for a same day inspection. Anything called in after 2:30 pm will need to be secured and will be inspected the following business day.